

STATE OF NEW HAMPSHIRE
PUBLIC UTILITIES COMMISSION

DW 22-012
BODWELL WASTE SERVICES CORPORATION

Petition for Approval to Terminate Service
Order Approving Petition

ORDER NO. 26,687

Progress of System Interconnections and Construction

On September 15, 2022, the State of New Hampshire Public Utility Commission (Commission) issued an order to approve a petition by the Bodwell Waste Services Corporation to terminate service (Order No. 26,687). Page 9 of the order states that "...Bodwell, in cooperation with the City of Manchester, shall inform the Commission and the parties to this proceeding by November 30, 2022, of the progress of system interconnections and construction and the status of the target termination of service date of December 31, 2022..." This document is intended to provide the required update on the status of system interconnections and construction of the Cohas Brook Sewer Project, Contract 4.

During the Commission Hearing on 8/22/2022, Exhibit #7 was presented titled '***Tentative Schedule for Construction of Bid Alternates 1, 2, and 3 and Transfer of Sewer Assets from Bodwell Waste Services Corp. to the Manchester EPD.***' This document established a preliminary schedule and critical milestones for the construction of the Cohas Brook Sewer Project, Contract 4 as it relates the physical transfer of wastewater service from existing Bodwell Waste Service Corp. sewer facilities to the new sewer infrastructure under construction by the Manchester EPD. A modified version of that same schedule is reattached here, which shows a column containing the tentative milestone dates as presented in Exhibit #7 at the 8/22/2022 Commission Hearing, and a new column to the right that reflects the current status of each milestone and revised dates where applicable. The attached schedule shows that the construction of Bid Alternatives 1, 2, and 3 are ahead of schedule and that the final milestone of de-energizing all existing Bodwell Waste Pumping Stations (all wastewater flow directed to new City of Manchester EPD sewer system) and executing the Sewer Facilities Deed of Transfer by December 30, 2022, remains on track.

Updated Schedule for Construction of Bid Alternates 1, 2, and 3 and Transfer of Sewer Assets from Bodwell Waste Services Corp. to the Manchester EPD

Milestone	Tentative Date (as presented at 8/22/2022 Hearing)	Status/Revised Date
PUC Issues Order Approving Bodwell Petition	No later than September 15, 2022	September 15, 2022
Manchester EPD Issues Notice to Proceed for Bid Alternates 1, 2 and 3 to Construction Contractor; Initiate Development of Draft Sewer Facilities Deed of Transfer	No later than September 15, 2022	Completed
Extension of New Gravity Sewer Pipes up to Existing Bodwell Waste Facilities (first phase of Bid Alternates 1, 2, and 3)	November 15, 2022	Completed
Initiate Temporary Sewer Bypasses for Construction of Connections to Existing Bodwell Waste Facilities (flow continues to existing pumping stations)	December 1, 2022	Completed
Complete Final Connections to Existing Bodwell Waste Facilities	December 15 – December 30, 2022	Substantially Complete¹
De-energize Existing Bodwell Waste Pumping Stations (all wastewater flow directed to new City of Manchester EPD sewer system) and Execute Sewer Facilities Deed of Transfer	December 30, 2022	No later than December 30, 2022
Demolish Existing Bodwell Waste Pumping Stations	January 21, 2023	January 21, 2023

- 1 Final connections have been completed for Bid Alternate 1 and Bid Alternate 2. A majority of the flow originally entering the Rosecliff Pump Station (i.e., Bid Alternate 3) has been redirected to the new City of Manchester EPD sewer system. Some flow is still entering the pump station, so it currently remains operational. Final connections are expected to be complete in early December 2022.